



## New County Courthouse Project Dashboard – February 7, 2021

<ul> <li>Project Schedule <ul> <li>Notice to Proceed:</li> <li>August 19, 2020</li> </ul> </li> <li>Contractor Mobilization: <ul> <li>September 1, 2020</li> </ul> </li> <li>Contractor Substantial <ul> <li>Completion:</li> <li>April 14 (21), 2022</li> </ul> </li> <li>Contractor Final Completion: <ul> <li>May 14 (21), 2022</li> </ul> </li> <li>Schedule Modifications <ul> <li>Future CO: Add 7 days schedule for drilled piers, noted in parenthesis above.</li> </ul> </li> </ul>	<ul> <li>Work Completed to Date</li> <li>Submittals and RFIs are processing.</li> <li>Backfilling foundations complete.</li> <li>Generator and trash foundations complete.</li> <li>Steel stairs and tread pans in progress.</li> <li>Steel bar joists in progress.</li> <li>Elevator CMU in progress.</li> <li>Electrical rough in basement in progress.</li> <li>Plumbing under slab started.</li> </ul>	<ul> <li>Upcoming Work</li> <li>Electrical and plumbing under slab rough-in.</li> <li>Northeast and southeast corner CMU.</li> <li>Soil Poisoning.</li> <li>Slab on grade concrete pour.</li> <li>Basement mechanical, electrical, and plumbing rough-in.</li> <li>Steel decking and stairs.</li> </ul>	Submittals & Requests for Information (RFI) Submittals: • 17 submittals currently in review. • 147 submittals processed. RFIs: • 3 RFIs in progress • 66 total RFIs to date.
Construction Project Financial summary • Awarded Construction Budget: \$12,634,000 • Changes to Contract: None. • Current Contract: \$12,634,000 Anticipated Contract Modifications • Possible prisoner elevator security and access control additional scope \$33,000	Scope Coordination & Unforeseen Conditions Allowance Original Contingency: \$465,000.00 Contingency Spent: \$234,408.34 Anticipated Changes: \$6,000.00 Remaining: \$224,591.66 <b>Contingency Spent</b> • Extra site demo \$1,384.66 • Drilled Piers \$227,348.29 • Infill Cistern \$5,675.39 <b>Contingency Risks</b> • Minor steel coordination issues related to RFIs: \$\$4,869.31. • Roof curbs: \$4,571.71 • Concealed gas pipe: \$492.09. • 6" PVC: \$531.49.	<ul> <li>Pay Applications</li> <li>FMG January pay application submitted for \$825,178.93.</li> <li>Total Complete and Stored: \$2,847,196.27</li> <li>Total Retainage: \$284,719.62</li> <li>Prior payments: \$1,737,297.72</li> </ul>	<ul> <li>Owner Risks</li> <li>Schedule Risks: As noted.</li> <li>Budget Risks: As noted.</li> </ul> Owner Responsibilities <ul> <li>Furniture, Fixtures, and Equipment procurement in 2021.</li> <li>IT Networking Infrastructure, Phones, and Computer procurement TBD.</li> </ul>





## New County Courthouse Project Dashboard – February 7, 2021





View of structure from southeast corner of site.

Electrical and Low-Voltage rough-in in Basement.



View of structure from southwest corner of site.



Plumbing rough-in below first floor slab.