

### New County Courthouse Project Dashboard – April 18, 2021



#### **Project Schedule**

- Notice to Proceed:
  August 19, 2020
- Contractor Mobilization:
  September 1, 2020
- Contractor Substantial Completion:

April 21, 2022

 Contractor Final Completion: May 21, 2022

#### **Schedule Modifications**

None.

#### **Work Completed to Date**

- Submittals and RFIs are processing.
- 2<sup>nd</sup> and 3<sup>rd</sup> floor concrete
- 2<sup>nd</sup> and 3<sup>rd</sup> floor steel erection
- Stair 2 & 3 concrete treads and landings
- Basement MEP rough in
- Window blocking
- Temporary handrailing
- CMU load bearing masonry all four elevations.
- South façade veneer masonry

### **Upcoming Work**

- Exterior wall mock up
- Fluid applied air barrier
- 1st & 2nd floor wall framing
- 1st & 2nd floor MEP rough in
- Steel roofing decking
- Interior CMU walls
- Roof truss framing
- Underdeck fireproofing
- 1st floor interior door frame install.
- Vestibule/Main Entrance Steel Framing
- Field measurements for exterior glazing.

# Submittals & Requests for Information (RFI)

#### Submittals:

- 23 submittals currently in review.
- 171 submittals processed.

#### RFIs:

- 1 RFIs in progress
- 72 total RFIs to date.

# **Construction Project Financial Summary**

- Awarded Construction Budget: \$12,634,000.00
- Changes to Contract: \$ 32,953.75
- Current Contract: \$12,666,953.75

### Anticipated Contract Modifications

None

### Scope Coordination & Unforeseen Conditions Allowance

Original Contingency: \$465,000.00 Contingency Spent: \$218,816.13 Anticipated Changes: \$2,500.00 Remaining: \$243,683.87

### **Contingency Spent**

Extra site demo \$1,384.66
 Drilled Piers \$227,348.29
 Infill Cistern \$5,675.39
 Steel coordination \$4,869.31
 Roof curbs: \$3,514.90
 Concealed gas pipe: \$492.09
 6" PVC: \$531.49

### **Contingency Risks**

Drilling credit

Elevator Steel: \$7,800Vestibule Sprinkler: \$1,300

- \$25,000.00

### Pay Applications

- FMG March pay application submitted for \$ 1,179,100.41
- Total Complete and Stored: \$4,355,250.17
- Total Retainage: \$ 435,525.01
- Prior payments: \$ 2,740,624.75

### **Owner Risks**

- Schedule Risks: None.
- Budget Risks: None.

#### **Owner Responsibilities**


- Furniture, Fixtures, and Equipment procurement in 2021.
- IT Networking Infrastructure, Phones, and Computer procurement TBD.
- Owner furnished security item procurement.



# NAVIGATE BUILDING SOLUTIONS

## New County Courthouse Project Dashboard – April 18, 2021







View of curtainwall openings on south façade.



Closer view of the south façade in southwest corner.



View of interior metal stud framing, ductwork, and MEP rough-in on first floor.