



## New County Courthouse Project Dashboard – May 12, 2021

<ul> <li>Project Schedule <ul> <li>Notice to Proceed:</li> <li>August 19, 2020</li> </ul> </li> <li>Contractor Mobilization: <ul> <li>September 1, 2020</li> </ul> </li> <li>Contractor Substantial <ul> <li>Completion:</li> <li>April 21, 2022</li> </ul> </li> <li>Contractor Final Completion: <ul> <li>May 21, 2022</li> </ul> </li> <li>Schedule Modifications <ul> <li>None.</li> </ul> </li> </ul>	<ul> <li>Work Completed to Date</li> <li>Interior metal stud framing installation in progress on all floors.</li> <li>Applied fireproofing installed on first and second floor structure.</li> <li>Interior MEP rough-in in progress on all floors.</li> <li>South, east, and north façade veneer masonry.</li> <li>Wood blocking for roof openings, exterior windows, and door frames.</li> <li>Interior door frame installation in progress on all floors.</li> </ul>	<ul> <li>Upcoming Work</li> <li>West façade veneer masonry.</li> <li>Applied fireproofing on basement structure.</li> <li>Roof trusses, decking, and shingles.</li> <li>Continuation of on-going scopes of work noted to the left.</li> <li>Window frame installation.</li> </ul>	Submittals & Requests for Information (RFI) Submittals: • 26 submittals currently open or in review. • 187 submittals processed. RFIs: • 1 RFIs in progress • 74 total RFIs to date.
Construction Project Financial Summary • Awarded Construction Budget: \$12,634,000.00 • Changes to Contract: \$32,953.75 • Current Contract: \$12,666,953.75 Anticipated Contract Modifications • None	Scope Coordination & Unforeseen Conditions AllowanceOriginal Contingency: \$465,000.00 Contingency Spent: \$218,816.13 Anticipated Changes: \$2,500.00 Remaining: \$243,683.87 Contingency Spent• Prior items\$243,683.87 Contingency Spent• Prior items\$218,816.13• Derior items\$218,816.13• Derior items\$218,816.13• Derior items\$18,816.13• Derior items\$18,816.13• Derior items\$218,816.13• Derior items\$18,816.13• Derior items\$218,816.13• Optimized Changes\$218,816.13• Derior items\$218,816.13• Derior items\$3,600• Oil interceptor vent:\$3,600	<ul> <li>Pay Applications</li> <li>FMG April pay application submitted for \$ 874,685.25.</li> <li>Total Complete and Stored: \$ 5,327,122.67</li> <li>Total Retainage: \$ 532,712.26</li> <li>Prior payments: \$ 3,919,725.16</li> </ul>	<ul> <li>Owner Risks <ul> <li>Schedule Risks:</li> <li>None.</li> </ul> </li> <li>Budget Risks: <ul> <li>None.</li> </ul> </li> <li>Owner Responsibilities <ul> <li>Furniture, Fixtures, and Equipment procurement in 2021.</li> <li>IT Networking Infrastructure, Phones, and Computer procurement TBD.</li> <li>Owner furnished security item procurement.</li> </ul> </li> </ul>





## New County Courthouse Project Dashboard – May 12, 2021







Second floor courtroom framing with stored ductwork.

View from northwest corner.