



## New County Courthouse Project Dashboard – July 23, 2021

<ul> <li>Project Schedule <ul> <li>Notice to Proceed:</li> <li>August 19, 2020</li> </ul> </li> <li>Contractor Mobilization: September 1, 2020</li> <li>Contractor Substantial Completion: April 21, 2022</li> <li>Contractor Final Completion: May 21, 2022</li> </ul> <li>Schedule Modifications <ul> <li>None.</li> </ul> </li>	<ul> <li>Work Completed to Date</li> <li>Building façade brick and limestone masonry.</li> <li>Exterior masonry sealant.</li> <li>Roof mansard framing and sheathing.</li> <li>TPO roof membrane and insulation on the low-slope roof.</li> <li>Roof top mechanical unit (RTU) installation.</li> <li>Interior metal stud framing.</li> <li>Elevator divider beams and motors.</li> </ul>	<ul> <li>Upcoming Work</li> <li>Interior MEPFP rough-in continues at all floors.</li> <li>Shingle roofing installation on mansard roofs.</li> <li>Gypsum board installation to start after roofing complete.</li> <li>Exterior glazing in punched windows.</li> <li>Electrical and plumbing underground.</li> <li>Curtainwall fabrication.</li> <li>Accordion Fire Door installation.</li> <li>Interior electrical rough-in.</li> </ul>	<ul> <li>Submittals &amp; Requests for Information (RFI)</li> <li>Submittals: <ul> <li>1 submittal currently open or in review.</li> <li>251 submittals processed.</li> </ul> </li> <li>RFIS: <ul> <li>2 RFIs in progress</li> <li>81 total RFIs to date.</li> </ul> </li> </ul>
Construction Project Financial Summary • Awarded Construction Budget: \$12,634,000.00 • Changes to Contract: \$32,953.75 • Current Contract: \$12,666,953.75 Anticipated Contract Modifications • None	Scope Coordination & Unforeseen Conditions AllowanceOriginal Contingency: \$465,000.00 Contingency Spent: \$231,161.82 Anticipated Changes: \$1,300.00 Remaining: \$233,838.18Contingency Spent: \$233,838.18Contingency Opent• Prior items• Prior items\$218,816.13• Oil interceptor vent• Traffic sign repair\$807.87• Ductless mini-split• Add'I receptacles• Add'I receptacles* 1,435.78• Vestibule Sprinkler: \$1,300	<ul> <li>Pay Applications <ul> <li>FMG May pay application submitted for \$ 1,016,706.47</li> </ul> </li> <li>Total Complete and Stored: <ul> <li>\$ 7,122,838.02</li> </ul> </li> <li>Total Retainage: <ul> <li>\$ 356,141.89 - Reduced to 5% per contract.</li> </ul> </li> <li>Prior payments: <ul> <li>\$ 5,749,989.66</li> </ul> </li> <li>56% complete per construction value.</li> </ul>	<ul> <li>Owner Risks <ul> <li>Schedule Risks:</li> <li>None.</li> </ul> </li> <li>Budget Risks: <ul> <li>None.</li> </ul> </li> <li>Owner Responsibilities <ul> <li>Furniture, Fixtures, and Equipment procurement in 2021.</li> <li>IT Networking Infrastructure, Phones, and Computer procurement TBD.</li> </ul> </li> </ul>





## New County Courthouse Project Dashboard – July 23, 2021



View from northwest corner.



Underground telecom conduit installation.



Courtroom wall and soffit framing.

Roofing installation (in-progress), elevator overruns, and roof top units.