





Project Schedule

- Notice to Proceed:
 August 19, 2020
- Contractor Mobilization:
 September 1, 2020
- Contractor Substantial Completion:

April 21, 2022

 Contractor Final Completion: May 21, 2022

Schedule Modifications

None.

Work Completed to Date

- Roof mansard shingle installation is 95% complete.
- Interior metal stud framing complete with gypsum board installation in progress.
- Portions of exterior glazing in punched windows complete.
- Exterior underground storm plumbing installed.
- Electrical feeders installed.
- Accordion fire door installed.

Upcoming Work

- Start of elevator cab installation, approximately eight-week timeframe.
- Soffit and gutter installation.
- MEPFP interior installation ongoing.
- Gypsum board installation ongoing.
- Ductwork insulation ongoing.
- Piping insulation ongoing.
- Generator concrete pad.

Submittals & Requests for Information (RFI)

Submittals:

- 1 submittal currently open or in review.
- 259 submittals processed.

RFIs:

- 0 RFIs in progress
- 89 total RFIs to date.

Construction Project Financial Summary

- Awarded Construction Budget: \$12,634,000.00
- Changes to Contract: \$ 32,953.75
- Current Contract: \$12,666,953.75

Anticipated Contract Modifications

None

Scope Coordination & Unforeseen Conditions Allowance

Original Contingency: \$465,000.00 Contingency Spent: \$220,582.62 Anticipated Changes: \$118,300.00 Remaining: \$126,117.38

Contingency Spent

Prior items \$231,161.81
Elev guide (credit) -\$14,000.00
Add'l lighting \$1,156.72
Add'l electrical \$1,738.53
Motor access \$525.56

Contingency Risks

- Vestibule Sprinkler: \$1,300Add'l Security Scope: \$106,000
- Courtroom wall framing: \$11,000

Pay Applications

- FMG July pay application submitted for \$ 754,910.83
- Total Complete and Stored: \$7,917,481.02
- Total Retainage: \$ 395,874.06
- Prior payments: \$ 6,766,696.13
- 63% complete per construction value.

Owner Risks

- Schedule Risks: None.
- Budget Risks: None.

Owner Responsibilities

- Furniture Bid Package Bids due 09/07/2021.
- IT Networking Infrastructure, Phones, and Computer procurement TBD.



NAVIGATE BUILDING SOLUTIONS

New County Courthouse Project Dashboard – August 30, 2021



View from southwest corner.



Gypsum board installation in Courtroom.



View from the northeast corner.



View of lobby stair.